COMPLETION REPORT

1	Name of the work	*Improvements to Roads at Coconut Garden in Manjunathanagara in Ward No. 14..*
2	Sanctioned Estimate No. & Date	೧ ಸಾವ 423/143 ದ 06.2.2013
3	Head of Account which is chargeable	ಪಿಎಂಆರ್ 2023
4	Instrument Order NO. & Date	ಆ.ಆ.ಸ: EE/DD/413/12-13 ದಿ 4.3.2013
5	Name Of Contractor	*-Technical Manger (west) Karnataka Rural Infrastructure Development Limited, Project Implementation Unit, Madhavanagara Bangalore 560 00.*
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	1719/12-13 171838-43
8	Check Measurement of the Asst	1719/12-13 171838-43
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	D.S. ಅವರಿಗೆ
	b) Asst. Exe Engineer	D.S. ಅವರಿಗೆ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.00 Lacs	2496365-00	196365-00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. W.14

EXECUTIVE ENGINEER. 3/18

ASSIATANT EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.